

Minutes Of Meeting	Date: 12/04/2025	
Minutes recorded by	M/s Ultratech Cement Limited (UTCL), Balaji Cement Works, M/s Ultratech Cement Limited (UTCL), Balaji Cement Works, M/s Adage Automation Pvt. Ltd.	
Ref:	WL24/8818	
Subject:	COMMISSIONING OF GAS ANALYSIS SYSTEM FOR MEASUREMENT OF CO,NO,SO2 AND O2 AT KILN INLET	
Distribution:	Mr. Suneel Kumar	

Customer	Ultratech Cement Limited (UTCL), Balaji Cement Works
End User	Ultratech Cement Limited (UTCL), Balaji Cement Works
PO no.	BN/CMF/8207000266
Job no.	WL24/8818
SCRN No.	24250149

Following checks are carried out:

Sr.no.	Functional check Points	Description	Observations/Result
1	Supply voltage (UPS & NON-UPS)	Voltage Across Phase & neutral (UPS)	231 VAC
		Voltage Across Earth & neutral (UPS)	0.01 VAC

Sr.no.	Functional check Points	Description	Observations/Result
		Voltage Across Phase & neutral (NON-UPS)	229 VAC
2	Leak test	Leakage test was performed	Checked and found OK
3	Filter installation	Done	Checked and found OK
4	Purging logic sequence	Checked and found OK	Checked and found OK
5	Auto & manual logic	Checked and found OK	Checked and found OK
6	Cooler fault (Alarm)	Checked and found OK	Checked and found OK
7	Condensate fault (Alarm)	Checked and found OK	Checked and found OK
8	Flow fault (Alarm)	NA	NA
9	Analog output check	Checked and found OK	Checked and found OK
10	Pressure fault (Alarm)	--	--
11	Calibration	Done with standard calibration gas cylinders	Found OK
12	Communication	--	--

Commissioning Report :

KILN-INLET

- 1.M/s Adage engineer checked the BOM and found the material Ok.
- 2.M/s Adage engineer inspected the physical condition of gas Analyzer system and found OK.
- 3.Retracton system alignment and installation is done.
- 4.Analyzer panel and Scavenging panel was installed in Analyzer room and near probe location respectively.
- 5.The air tank and Heat exchanger installation is done.
- 6.All the air tubing's and water tubing's are done as per the As-built drawing.
- 7.As per the electrical wiring drawing Scavenging Panel, Ring heater, Heat exchanger, Panel earthing and other panel wiring i.e., 230 VAC NON-UPS Utility supply, 110 VAC UPS supply,415 VAC supply, Analog o/p wire, digital signal termination to TB was done.
- 8.The Supply UPS and NON-UPS voltage is checked and found OK.
- 9.ULTRAMAT-23 and OXYMAT-61 gas Analyzer installed in the panel, powered ON and kept for warmup for about 2 hours and parameters like measuring range has been set to CO(0-5 %), NO(0-5000PPM), O2(0-25%)
- 10.M/s Adage engineer checked all HMI and PLC logics such as Auto, Manual and Cal mode, etc. verified and found working OK.
- 11.The safety interlock such as Cooler temp, condensate fault, Gas Analyzer fault, Probe chocked fault, Water circuit fault, Pressure switch fault was checked and found working OK.
- 12.Digital signals cable termination is done, and all the signals have been verified in the DCS and found OK.
13. 4-20 mA analog signal for the parameter CO, NO and O2 was checked in the DCS and found ok.
- 14.The water temperature RTD mA as shown in drawing will not be possible to be given in DCS. The updated drawing with changes will be shared by M/s Adage via mail.
- 15.Vent out tubing's are done.
- 16.Laying and termination of Sample line Heat trace tube is done.
- 17.Leakage test was performed and found no leakage
- 18.Calibration was performed with standard calibration gas cylinder and found OK.
- 19.Ethernet IP converter was installed in panel , configuration is done and soft communication over Ethernet IP protocol is established and all signals verified in DCS.
- 20.Training session on operation and maintenance was given by M/s Adage engineer to M/s Ambuja cement-Bhatapara and M/s LNVN engineers.

Pending Points: -

- 1.Connection of water inlet tubing from plant to water tank.
- 2.Room Air conditioner. M/s Adage recommends maintaining the room temperature at 24 degrees Celsius.
- 3.H2O2 Solution required to be filled in glass bottle.

Remarks/Comments :

M/s ADAGE Engineers Mr. Rajat Mandrekar is leaving the site on 08.07.2025.

Signatures :

M/s.Ultratech Cement Limited (UTCL), Balaji Cement Works

M/s.Ultratech Cement Limited (UTCL), Balaji Cement Works

M/s. Adage Automation Pvt Ltd.

Date : 12/04/2025